



Project Completion Summary

Project Title: Ontario Avenue C.I.R. California Avenue to Magnolia Avenue – City Project No. 2014-08, Federal Project No. STPL-5104 (045)

Location: Ontario Avenue from California Avenue to Magnolia Ave.

Description: The Ontario Avenue Street Improvements consisted of the rehabilitation of Ontario Avenue using a Cold-In-Place Recycling (CIR) method from Magnolia Avenue to California Avenue. CIR rehabilitation is a method of removing and reusing the existing asphalt surface. It involves grinding off the top 2 to 5 inches of the existing asphalt surface, mixing the crushed asphalt with an asphalt recycling agent, and placing it back down with a paver. Other ancillary improvements included minor Americans with Disability Act (ADA) upgrades to the existing concrete improvements, traffic signal modification, and thermoplastic street striping.


Schedule: Construction started in May 2018 and was completed in November 2018.

Project Cost: \$ 1,500,617.41

Funding: Measure A, Gas Tax, and Public Works Transportation Grant

Ontario Avenue C.I.R. California Avenue to Magnolia Avenue

City Project No. 2014-08 Federal Project No. STPL-5104 (045)



Ontario Avenue C.I.R. California Avenue to Magnolia Avenue

Project No. 48-1106



2018 06 23

DURING CONSTRUCTION



2018 06 26

DURING CONSTRUCTION

Ontario Avenue C.I.R. California Avenue to Magnolia Avenue

City Project No. 2014-08 Federal Project No. STPL-5104 (045)



BEFORE CONSTRUCTION



AFTER CONSTRUCTION

Ontario Avenue C.I.R. California Avenue to Magnolia Avenue

Project No. 48-1106



BEFORE CONSTRUCTION



AFTER CONSTRUCTION